BIANNUAL PROJECT REPORT

April 1, 2023 – September 30, 2023



Coast Community College District **Program Summary**

Closed Projects	Closed Projects (cont.)
CCC College Center Restroom Renovation	GWC Student Services Center
CCC Energy Efficiency Projects	GWC Math/Science Building
CCC Le-Jao Student Resource Center	OCC IDC Phase I (Business, Math, Computing Center)
CCC GG Center Solar P/V Carport System	OCC Clark Center
CCC Newport Beach Student Support Center	OCC Energy Efficiency Projects
GWC Campus Safety/Community Education Building & Campus Entry	OCC Planetarium
GWC Elevator Repairs/Replacement	OCC Solar PV/Adams Parking Lot Improvements
GWC Rehabilitation Center Remodel	OCC Recycling Center
GWC Campus-wide Wayfinding/Signage	OCC Legacy Hall
GWC Math & Science Improvements	OCC Watson Hall Renovation
GWC MDF/Communications Relocation	OCC Technology Projects
GWC Technology Projects	OCC Securitization Fund
GWC Security & Access Infrastructure	OCC Sustainable Landscape Improvements
GWC Criminal Justice Training Center	OCC Adaptive PE, Gym & Pool
GWC Energy Efficiency Upgrades	OCC Student Union Complex



Coast Community College District **Program Summary**

Closed Projects (cont.)

OCC Adams Lot Re-Paving

OCC Watson Hall Improvements

OCC Language Arts/Social Sciences Building

OCC Maritime Academy Expansion

Financial Closing

CCC Student Services Center

Projects In Construction

GWC Language Arts Complex

OCC Chemistry

Other Ongoing Projects

CCC Technology Projects

DIST Technology Projects

GWC Classroom Improvement Projects

State Funded Project Proposals

GWC Fine Arts Renovation

GWC Technology Project

OCC Skills Center Renovation/Replacement

Budgeted Projects

CCC Garden Grove Center Renovation

Future Projects

CCC Le-Jao Parking Expansion

GWC Technology Building Improvements

GWC Business/Social Sciences Building

GWC Cosmetology

GWC Central Plant Warehouse

OCC Performing Arts/Dance

OCC Parking Structure



Coast Community College District **Split Budget Summary**

Project	Total Budget	Non-Measure M	Measure M
CCC EE – GG Ctr. Boiler	\$1,270,525	\$512,011	\$758,514
GWC Language Arts Complex	\$54,675,848	\$19,670,543	\$35,005,305
GWC Criminal Justice Training Center	\$27,765,999	\$900,000	\$26,865,999
GWC EE – Exterior Lighting Retrofit	\$513,409	\$505,914	\$7,495
GWC EE – Interior Lighting Retrofit	\$432,088	\$422,013	\$10,075
OCC Language/Social Science Building	\$74,941,728	\$30,353,000	\$44,588,728
OCC EE – Exterior Lighting Retrofit	\$1,369,092	\$679,189	\$689,903
OCC SL – Landscape Improvements	\$1,008,000	\$125,000	\$883,000
OCC Adams Lot Repaving	\$1,600,000	\$100,000	\$1,500,000
OCC Chemistry	\$44,487,553	\$20,194,000	\$24,293,553
OCC EE – Campus Sub-metering Project	\$1,311,306	\$634,000	\$677,306
TOTALS	\$209,375,548	\$74,095,670	\$135,279,878



Coastline College **Student Services Center**

Current Phase: Financial Closing

Architect: Westgroup Designs

Contractor: Multi-Prime

Construction Manager: C.W. Driver

Scope: Construction of a 53,000 sf student services center to house Admissions & Records, Financial Aid, Veterans Resource Center, EOPS, Counseling, Student Life, Library Office, Extended Learning, Business Office, Marketing, Public Safety, Research, Foundation, Instructional Services, Human Resources and Administration. Students will be served by a one stop front counter with staff from multiple departments in peak times of the year



Coastline College **Student Services Center**



Coastline College Student Services Center

	1
П	
G	١
\succeq	
	1
	١
=	Į
	١

	Budget	Biannual Expenses	Total Expended	Balance Remaining
Construction	\$30,604,853	\$33,645	\$29,813,025	\$791,828
Soft Cost	\$7,626,000	\$0	\$6,207,234	\$1,418,766
FFE/IT	\$1,911,000	\$653,840	\$2,557,464	(\$646,464)
Contingency	\$627,767			\$627,767
TOTAL	\$41,469,620	\$687,485	\$38,577,723	\$2,191,897

		Start
щ	Design	September 2017
DOL	Plan Review	March 2020
Ш	Bidding	August 2020
H	Construction	October 2020
S	Project Completion	July 2022
	Closeout	August 2022

Status Update: Student Life furniture installation and Central Plant upgrades have been completed.



Coastline College Technology Projects

TOTAL ALLOCATION: \$3,195,351

Project	Budget	Biannual Expenses	Total Expended	Balance Remaining
TECH – Classroom Technology Upgrades	\$1,598,286	\$0	\$1,400,015	\$198,271
TECH – IT Infrastructure Improvements	\$1,197,065	\$0	\$1,197,065	\$0
TECH – Student Kiosks, Wayfinding Signages	\$400,000	\$0	\$286,925	\$113,075
Totals	\$3,195,351	\$0	\$2,884,005	\$311,346



Golden West College Language Arts Complex

Current Phase: In Construction

Architect: HMC Architects

Contractor: Multi-Prime

Construction Manager: Sundt Construction

Construction of a new three-story 65,500 square foot instructional facility to replace 60 year old social sciences classrooms and 50 year old literature and languages building



Golden West College Language Arts Complex







Golden West College Language Arts Complex

GET
<u> 1</u> 95
G
•
••

	Budget	Biannual Expenses	Total Expended	Balance Remaining
Construction	\$25,517,672	\$3,851,286	\$17,718,355	\$7,799,317
Soft Cost	\$5,589,285	\$1,030,263	\$4,737,451	\$851,834
FFE/IT	\$2,139,268	\$1,366,150	\$1,473,689	\$665,579
Contingency	\$1,759,080			\$1,759,080
TOTAL	\$35,005,305	\$6,247,698	\$23,929,495	\$11,075,810

SCHEDULE

	Start
Design	August 2018
Plan Review	August 2019
Bidding	November 2020
Construction	January 2021
Project Completion	May 2023
Closeout	August 2023

Status Update: The building was opened in time for start of Fall classes. Landscaping, minor punch list items, building commissioning, being completed.

We are working to finalize and close out trade contracts and secure DSA certification of the project.



^{*}The Language Arts Complex is a 50/50 state funded project. Total project funding is captured in the split budget summary slide.

Classroom Improvement Projects

TOTAL ALLOCATION: \$4,463,542

Project	Budget	Biannual Expenses	Total Expenses	Balance Remaining
CI - General Classroom Refurbishment	\$2,183,344	\$17,480	\$2,200,519	(\$17,175)
CI – Classroom Seating	\$158,935	\$0	\$158,935	\$0
CI – Math & Science Renovation	\$445,716	\$0	\$445,716	\$0
CI - Theater Refurbishment	\$159,271	\$0	\$159,271	\$0
Totals	\$2,947,266	\$17,480	\$2,964,441	(\$17,175)



Orange Coast College Chemistry

Current Phase: In Construction

Architect: tBP Architecture

Contractor: Multiple Prime

Construction Manager: C.W. Driver

Scope: The Chemistry Building will replace the existing facility to result in academic spaces that are more efficient and productive, safer, and more technologically relevant for today's teaching/learning environment while also providing additional space needed for the growing Chemistry program.



Orange Coast College Chemistry





Orange Coast College **Chemistry**

BUDGET

	Budget	Biannual Expenses	Total Expended	Balance Remaining
Construction	\$19,132,027	\$6,162,110	\$9,673,930	\$9,458,097
Soft Cost	\$3,930,650	\$654,417	\$2,713,103	\$1,217,547
FFE/IT	\$892,287	\$272,260	\$272,260	\$620,027
Contingency	\$338,589			\$338,589
TOTAL	\$24,293,553	\$7,088,787	\$12,659,293	\$11,634,260

SCHEDULE

	Start
Design	January 2021
Plan Review	August 2021
Bidding	July 2022
Construction	October 2022
Project Completion	June 2024
Closeout	July 2024

Status Update: Foundations have been poured. Structural steel erection is ongoing.

*Chemistry Project is a 50/50 state funded project. Negative balance is a result of Measure M originally absorbing all expenses, 50% of which will be reimbursed by State Proposition 51 funds.



District **Technology Projects**

TOTAL ALLOCATION: \$6,000,000

Project	Budget	Quarter Expenses	Total Expended	Balance
TECH - Active Dir, Exchange and SharePoint	\$977,646	\$0	\$977,646	\$0
TECH - Appl Software for International Students	\$342,500	\$0	\$342,500	\$0
TECH - Banner Upgrades	\$999,384	\$0	\$999,384	\$0
TECH - Enterprise VDC & Server Consolidation	\$237,043	\$0	\$237,043	\$0
TECH - Helpdesk Software	\$34,630	\$0	\$34,630	\$0
TECH – Microsoft Exchange, Email & Archiving	\$330,313	\$0	\$330,313	\$0
TECH - VolP Conversion	\$754,305	\$0	\$754,305	\$0
TECH – District Wide VoIP Conversion	\$1,194,883	\$0	\$1,194,883	\$0
TECH – MDF/Communications Relocation	\$1,013,385	\$0	\$1,013,385	\$0
Totals	\$5,884,089	\$0	\$5,884,089	\$0



\$14,622,955

Total Biannual Expenses

\$596,357,363

Total Expenses From Inception

93.47%

Percentage of Project Funds Expended

